PLETION REPORT

1	Name of the work	Improvements to CC Roads and Drains at Difence Colony in Bagalagunte Ward No. 14
2	Sanctioned Estimate No. & Date	CE/DD-13/411/17-18, dt 01-12-2017
3	Head of Account which is chargeable	P Code - 17281
4	Instrument Order NO. & Date	CE/DD/100/256/17-18 dt 28-02-2018
5	Name Of Contractor	Sri. BT Hanumantharaju, H. No. 1334, Anjanadri, 7th Main, 11th Cross, WOC Road, 2nd Stage, Mahalakshmipuram, Bengaluru -560 088
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	—
7	Measurement recorded in	—
8	Check Measurement of the Asst	—
9	Name of the office/official in charge of the work	AEE T. Dasarahalli sub Division
10	a) Asst. Eng/junior Eng	D.S. Manjunatha
	b) Asst. Exe Engineer	Shivakumar Bdanga

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
20.86	19953.00	—	4653=00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER. W14

ASSISTANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-

Scanned by CamScanner